säfe Ladrillos Facilities Ltd

Non Domestic Gas Safety Record

Cert. No. 997

Safety Inspection and reporting carried out in accordance with the Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure No detailed internal inspection of flues (integrity, construction and lining) has been carried out.

| Company / Installer | | | | | | Job Address | | | | | | | Customer / LandLord | | | | | | |
|--------------------------------------|-----------------------------------|--------------------------|-----------|----------------------------------|-----------|-------------|----------------------|---|--------|--|--|---------------------------------------|--|---------------------------|--|---------------------|-----------|---------------------|--|
| Engineer | Ross | Ross Webster | | | | | | | | Name Company | | | | | | | | | |
| Company | Ladr | Ladrillos Facilities Ltd | | | | S | Study Inn Nottingham | | | | | | Study Inn | | | | | | |
| Address | | | | | | | 80 Talbot Street | | | | | | | | | | | | |
| | | | | | | | Nottingham | | | | | | | | | | | | |
| | | Fareham | | | | | | | | | | | | | | | | | |
| | | | | | | N | NG1 5EN | | | | | Post Code | | | | | | | |
| Post Code | Code PO14 1TH | | | Tel. No | | | | | | | Tel. No | Tel. No | | | | | | | |
| Tel No. | 07733171320 | | | | | | | | | | | | | | | | | | |
| Gas Safe I | as Safe Reg 654228 | | | | | | | | | | | | | | | | | | |
| | O Card No. | | | | | | | | | | | | | | | | | | |
| Appliance Details Inspection Details | | | | | | | | | | | | | | | | | | | |
| Location Appliance Type Make Model | | | | | | | | | | | :W/h) High Combusti | on Low Combustion | n Safety device(s) Ventilation Visual condition Flue App | | | | Appliance | ance Appliance safe | |
| | | | | | | ,,, | Appliance | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | (mbar) | | Reading | Reading CO2 Ratio CO CC | correct operation | Provision satisfactory | of flue and termination satisfactory | Performance test | Serviced | to use | |
| 1 Main P | lant Room | Water Heater 1 | Lochinvar | EKW1 | 16 | OF | Yes | Yes | 19 | 105 | | 9 0.0004 40 8. | | Yes | Yes | Pass | Yes | Yes | |
| 2 Main P | | | Lochinvar | EKW1 | 16 | OF | Yes | Yes | 19 | 105 | 0.0007 65 | 9.0 0.0003 38 8. | 8 Yes | Yes | Yes | Pass | Yes | Yes | |
| 3 Main P | ant Room Water Heater 3 Lochinvar | | EKW1 | EKW116 | | Yes | Yes | 19 | 105 | 0.0009 79 | 9.0 0.0005 45 8. | 9 Yes | Yes | Yes | Pass | Yes | Yes | | |
| 4 | | | | | | | | | | | | | | | | | | | |
| 5 | | | | | | | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | | | | | | | |
| Defects , | / Identif | ied | | Labels and Warning Notice Issued | | | | | | ntrol Accessible Yes Gas Tightness Satisfactory NA | | | | | | | | | |
| 1 | 1 Flue Joints leaking | | | | | , NA | | | | | Gas Installation Pipework Visual Inspection Satisfactory Yes | | | | | | | | |
| 2 | Flue Joints leaking | | | | NΛ | | | | | | Equinotenti | potential Bonding Yes | | | | | | | |
| 3 | | Flue Joints leaking | | | | NA Republic | | | | | | | | | | | | | |
| 4 | | | | | | N N | | | | | | NEXT INSPECTION DUE ON OR 05-Sep-2025 | | | | | | | |
| 5 | | | BEFORE | | | | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | | | | | | | |
| Commer | nts | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Signatur | es | | | | | | | | | | | | | | | | | | |
| Issued by: | | ned Roll | | eceived Si | Signed | | | | | | Da | te 04-S | ep-2024 | | | | | | |
| | | 11000 | | | | | | | | | | | | | | | | | |
| Print Nam | е | Ross Webster | | Р | rint Name | | | | | | | | | | | | | | |